EXTENSION OF TIME PROPOSAL

1	Name of Work	CONSTRUCTION OF GYMNESIUM BUILDING NEAR GOVT. SCHOOL GROUNDS, JAKKUR IN WARD NO 5 JAKKUR BYATARAYANAPURA SUB DIVISION
2	Amount of Work Portion	2772184.00
3	Estimated Cost	28.00 Lakhs
4	Name of Contractor	M/s KRIDL
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/131/2017-18 Date: 24.03.2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	
15	Date of recommending time limit applied for	6.9.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of orginal period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute, EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
Ward No. 05(Jakkur)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Scanned by CamScanner